

USDOT-FDOT-FIU-CITY OF SWEETWATER

CONFERENCE CALL MEETING SUMMARY

August 10, 2017

1. DESIGN-BUILD UPDATE

- **PYLON/BRIDGE LOCATION CHANGE**—Alberto Delgado reported that discussions continue with Miami-Dade Water and Sewer Department (WASD) regarding the treatment of the 8 inch water line. Their current request is the removal and replacement of the line along with an encasement. Additionally, they want no interruption in service and the existing site may not accommodate this bypass. It is believed the issue can be resolved over the next 30 days. Currently, there is no impact to the project schedule.
- **CONSTRUCTION UPDATE**—Ken Jessell and Alberto Delgado reported that construction is progressing well on both the FIU site and the south canal bank. Pilings are being installed and excavation of the canal on the north bank will start next week. The concrete deck pour is expected August 24 and the placement of the bridge structure across SW 8t Street will take place late November/early December.

2. SOUTH FLORIDA WATER MANAGEMENT DISTRICT/US ARMY CORPS OF ENGINEERS

Ken Jessell and Alberto Delgado reported that all SFWMD and USACE permits are completed and this item will be removed from future agendas. Alfredo Reyna requested that the Right of Way certification be finalized and Alberto agreed to bring this up at the construction meeting scheduled for tomorrow (August 11).

3. OTHER ISSUES

- **REVISED TIMELINE**—Alberto Delgado reported that the timeline is under review by Bolton Perez and Associates there are only minor changes. It should be completed in the next two to three weeks.
- **GRANT AGREEMENT**—Ken Jessell reported that the revised Grant Agreement reflecting the FDOT Supplemental Agreement and FIU Additive Alternative 1 and Titanium Dioxide concrete was submitted to Alfredo Reyna and Aiah Yassin on August 9. Jorge Rivera stated he will begin review of the revisions next week.